



Congressional District One

City of Willacoochee—Atkinson 0009438

Willacoochee Elementary School

Current Cost Estimate: \$560,033

Status: Construction pending NTP

Actual LET Date: July 19, 2011

Glynn County School District—Glynn 0010011

Altama Elementary, Burroughs-Molette Elementary, Golden Isles Elementary, Goodyear Elementary & Oglethorpe Elementary

Current Cost Estimate: \$273,500

Status: Concept meeting and development pending consultant contract approval and Notice to Proceed (NTP); anticipate work will begin October 2011

Target LET Date: June 2013

Valdosta City School District—Lowndes 0010379

J.L. Newborn Elementary School

Current Cost Estimate: \$279,769

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for fall 2011

Target LET Date: June 2015

Lanier County School District—Lanier 0010451

Lanier County Primary, Elementary & Middle Schools

Current Cost Estimate: \$196,878

Status: Concept Team meeting held on 9/14/ 2011; Finalizing Concept Team meeting

Target LET Date: June 2014

Congressional District Two

Chattahoochee County School District—Chattahoochee 0009439

Chattahoochee Elementary School

Current Cost Estimate: \$175,118

Status: Concept Team meeting held on 5/25/11; draft concept report submitted for review and approval

Target LET Date: June 2012

Baker County School System—Baker 001012

Baker County Elementary

Current Cost Estimate: \$92,000

Status: Concept meeting and development pending consultant contract approval and NTP; anticipate work will begin October 2011

Target LET Date: June 2013

Columbus Planning Department—Muscogee 0010392

Clubview Elementary

Current Cost Estimate: \$163,961

Status: Concept Team Meeting scheduled for September 29, 2011

Target LET Date: June 2015

City of Roberta—Crawford 0010452

Crawford County Eagle's Nest, Elementary & Middle Schools

Current Cost Estimate: \$358,530

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for Fall 2011

Target LET Date: June 2014



Congressional District Three

Fayette County Board of Commissioners—Fayette 009440

Peeples Elementary School and Rising Starr Middle School

Current Cost Estimate: \$739,733

Status: Construction pending NTP

Actual LET Date: July 19, 2011

Coweta County School System—Coweta 0010013

Newnan Crossing Elementary

Current Cost Estimate: \$59,000

Status: Concept Team Meeting scheduled for October 5, 2011

Target LET Date: June 2013

Henry County Schools—Henry 0010393

Fairview Elementary, Hampton Elementary, McDonough Elementary, Red Oak Elementary, Westlake Elementary & Stockbridge Middle School

Current Cost Estimate: \$445,425

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for winter 2012

Target LET Date: June 2015

Congressional District Four

DeKalb County Public Works—DeKalb 0009441

Livsey Elementary

Current Cost Estimate: \$476,044

Status: Under construction (CST)

Actual LET Date: June 17, 2011

City of Decatur—DeKalb 0010014

Clairemont Elementary, Oak Hurst Elementary, Winnona Park Elementary & Glenwood Academy

Current Cost Estimate: \$499,000

Status: Concept Team Meeting held on 1/18/11; draft concept report submitted for review and approval

Target LET Date: June 2013

DeKalb County Public Works—DeKalb 0010394

Briarlake Elementary, Evansdale Elementary, Fairington Elementary, Hawthorne Elementary, Oak Grove Elementary

Current cost Estimate:

Status: Preliminary Engineering funds setup; scheduling of Concept Team meeting planned for winter 2012

Target LET Date: June 2015

Congressional District Five

City of Atlanta Public Works—Fulton 0009442

Morningside Elementary School

Current Cost Estimate: \$499,592

Status: Concept Report approved; preliminary design underway

Target LET Date: June 2012

Fulton County Public Works—Fulton 0010015

Sandtown Elementary, Love Nolan Elementary & Seaborn Lee Elementary

Current Cost Estimate: \$424,500

Status: Concept Team Meeting held on 3/22/11; draft concept report submitted for review and approval

Target LET Date: June 2013

City of Atlanta Public Works—Fulton 0010395

Atlanta Charter Middle & Atlanta Neighborhood Charter School

Current Cost Estimate: \$499,926

Status: Preliminary Engineering funds setup; scheduling of Concept Team Meeting planned for Winter 2012

Target LET Date: June 2015

Congressional District Six

City of Milton—Fulton 0009443

Crabapple Crossing Elementary, Summit Hill Elementary & Northwestern Middle School

Current Cost Estimate: \$786,806

Status: Construction pending NTP

Actual LET Date: July 19, 2011

City of Dunwoody—DeKalb 0010016

Kingsley Elementary

Current Cost Estimate: \$460,000

Status: Concept Team Meeting held on 1/19/11; draft concept report submitted for review and approval

Target LET Date: June 2013

Cherokee County School District—Cherokee 0010396

Ball Ground Elementary, Bascomb Elementary, Carmel Elementary, Holly Springs Elementary, Joseph Knox Elementary & Woodstock Elementary

Current Cost Estimate:

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for winter 2012

Target LET Date: June 2014

Congressional District Seven

City of Lawrenceville—Gwinnett 0009444

H. A. Jones Elementary School

Current Cost Estimate: \$500,000

Status: Concept Team Meeting held on 5/23/11, draft concept report submitted for review and approval

Target LET Date: February 2013

City of Grayson—Gwinnett 0010017

Grayson Elementary School

Current Cost Estimate: \$273,500

Status: Concept Team Meeting held on 1/26/11; draft report submitted for review and approval

Target LET Date: June 2013



Newton County Board of Commissioners—Newton 0010397

Fairview Elementary, Live Oak Elementary, West Newton Elementary, Clements Middle & Veterans Memorial Middle

Current Cost Estimate: \$316,700

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for spring 2012

Target LET Date: June 2015

City of Statham—Barrow 00100453

Statham Elementary

Current Cost Estimate: \$160,000

Status: Concept Team Meeting scheduled for October 11, 2011

Target LET Date: June 2014

Congressional District Eight

City of Macon—Bibb 0009445

Riley Elementary, Barden Elementary, Burghard Elementary, King Danforth Elementary & Appling Middle

Current Cost Estimate: \$490,547

Status: Concept Report Approved, preliminary design underway

Target LET Date: June 2012

City of Tifton—Tift 0010018

G. O. Bailey Elementary

Current Cost Estimate: \$374,000

Status: Concept meeting and development pending consultant contract approval and NTP;

Anticipate work to begin October 2011

Target LET Date: August 2013

City of Dublin—Laurens 00100398

Susie Dasher Elementary & Saxon Heights Elementary

Current Cost Estimate: \$328,000

Status: Concept Team Meeting held on 9/22/2011; Finalizing Concept Report

Target LET Date: June 2014

Colquitt County School District—Colquitt 0010558

C. A. Gray Elementary

Current Cost Estimate: \$172,000

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for Spring 2012

Target LET Date: June 2016



Congressional District Nine

City of Gainesville—Hall 0009446

Gainesville Middle, Fair Street World School, Enota Multiple Intelligence Academy, Centennial Arts Academy &

New Holland Core Knowledge Academy

Current Cost Estimate: \$125,000

Status: Concept Team Meeting 5/9/11; draft report submitted for review and approval

Target LET Date: June 2012

Forsyth County Schools—Forsyth 0010019

Vickery Creek Elementary and Middle Schools

Current Cost Estimate: \$500,000

Status: Concept Team Meeting held on 1/20/11; draft concept report in development

Target LET Date: August 2013

Dalton Public Schools—Whitfield 0010399

Blue Ridge Elementary, Brookwood Elementary, City Park Elementary, Park Creek Elementary, Roan Elementary & Westwood Elementary

Current Cost Estimate: \$436,009

Status: Concept Team Meeting scheduled for October 4, 2011

Target LET Date: June 2016

Congressional District Ten*Unified Government of Athens-Clarke—Clarke 0009447*

Barrow Elementary, Chase Street Elementary, Gaines Elementary & Hillsman Elementary

Current Cost Estimate: \$359,040

Status: Concept Team Meeting held on 5/3/11; draft report submitted for review and approval

Target LET Date: June 2012

City of Jefferson—Jackson 0010022

Jefferson City Schools

Current Cost Estimate: \$500,000

Status: Concept meeting and development pending consultant contract approval and NTP;

Anticipate work to begin October 2011

Target LET Date: August 2013

City of Cornelia—Habersham 0010400

Cornelia Elementary

Current Cost Estimate: \$395,610

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for spring 2012

Target LET Date: June 2016

Columbia County—Columbia 0010454

Lewiston Elementary

Current Cost Estimate: \$117,377

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for winter 2012

Target LET Date: June 2014

**Congressional District Eleven***City of Bremen—Haralson 0009448*

H. A. Jones Elementary

Current Cost Estimate: \$500,000

Status: Concept Team Meeting held on 5/4/11; draft concept report submitted for review and approval

Target LET Date: June 2012

City of Marietta—Cobb 0010021

West Side Elementary, A L Burruss Elementary and Marietta Middle

Current Cost Estimate: \$500,000

Status: Concept Team Meeting held on 11/16/10; draft report submitted for review and approval

Target LET Date: August 2013

Cobb County School District—Cobb 0010401

Cheatham Hill & Kincaid Elementary

Current Cost Estimate: \$500,000

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for spring 2012

Target LET Date: June 2016

Congressional District Twelve

City of Louisville—Jefferson 0009449

Louisville Academy

Current Cost Estimate: \$492,513

Status: Concept Team Meeting held on 5/17/11; draft report submitted for review and approval

Target LET Date: June 2012

Savannah-Chatham Public School System—Chatham 0010020

Georgetown Elementary, White Bluff Elementary, Garden City Elementary & Largo Tibet Elementary

Current Cost Estimate: \$500,000

Status: Concept meeting and development pending consultant contract approval and NTP;

Anticipate work to begin October 2011

Target LET Date: August 2013

Baldwin County Board of Education—Baldwin 0010455

Blandy Hills Elementary, Creekside Elementary, Eagle Ridge Elementary & Midway Elementary

Current Cost Estimate: \$499,977

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for spring 2012

Target LET Date: June 2016

Congressional District Thirteen

Douglas County DOT—Douglas 0009450

Chapel Hill Elementary

Current Cost Estimate: \$395,055

Status: Built

Actual LET Date: June 17, 2011

City of Palmetto—Fulton 0010023

Palmetto Elementary School

Current Cost Estimate: \$468,000

Status: Concept Team Meeting held on 12/15/10; draft report submitted for review and approval

Target LET Date: August 2013

Fulton County Public Works—Fulton 0010403

Bethune Elementary

Current Cost Estimate: \$500,000

Status: Preliminary Engineering funds setup; Concept Team Meeting planned for spring 2012

Target LET Date: June 2016

